

“ഭരണഭാഷ - മാതൃഭാഷ”

ചീഫ് എൻജിനീയറുടെ കാര്യാലയം
തദ്ദേശസ്വയംഭരണ വകുപ്പ്
റവന്യൂ കോംപ്ലക്സ്, മൂന്നാം നില
പബ്ലിക് ആഫീസ് ബിൽഡിംഗ്,
തിരുവനന്തപുരം-33

Phone : 0471-2324951
0471-2325071
TeleFAX:04712324951
email: celsgd@gmail.com
website: www.celsgd.com

നം.ഡിബി3/5215/17/സിഇ/തസ്വഭവ

തീയതി : 17.01.2017

“വളരെ അടിയന്തിരം”


സർക്കുലർ

വിഷയം:- 2016-17 ജനകീയാസൂത്രണ പദ്ധതി- സാങ്കേതികാനുമതി നൽകുന്നത്-സംബന്ധിച്ച്.

2016-17 വർഷത്തെ പദ്ധതികൾക്ക് സാങ്കേതികാനുമതി ലഭിക്കുന്നതിന്റെ പുരോഗതി ഈ ഓഫീസ് ദിവസേന അവലോകനം ചെയ്ത് വരികയാണ്. സംസ്ഥാനത്തെ 5 കോർപ്പറേഷനുകളും, 60 നഗരസഭകളും, 11 ജില്ലാപഞ്ചായത്തുകളും, 86 ബ്ലോക്ക് പഞ്ചായത്തുകളും, 596 ഗ്രാമപഞ്ചായത്തുകളും ആകെ പദ്ധതികളുടെ 90 % -ൽ താഴെ പദ്ധതികൾക്ക് മാത്രമേ സാങ്കേതികാനുമതി നൽകിയിട്ടുള്ളൂ എന്ന് കാണുന്നു. മേൽപ്പടി തദ്ദേശസ്വയംഭരണ സ്ഥാപനങ്ങളുടെ ലിസ്റ്റ് ഇതോടൊപ്പം ഉള്ളടക്കം ചെയ്യുന്നു.

സാങ്കേതികാനുമതി നൽകുന്ന പ്രക്രിയ അടിയന്തിരമായി പൂർത്തീകരിച്ചാൽ മാത്രമേ ഈ വർഷത്തെ പദ്ധതി നിർവ്വഹണം സമയസബന്ധിതമായി പൂർത്തീകരിക്കാനാവൂ. ആയതിനാൽ ഇതുവരെ അടങ്കൽ തുകയ്ക്ക് എസ്റ്റിമേറ്റ് തയ്യാറാക്കി സാങ്കേതികാനുമതിക്കായി സമർപ്പിച്ചിട്ടില്ലാത്ത ഉദ്യോഗസ്ഥർ അടിയന്തിരമായി എസ്റ്റിമേറ്റ് സമർപ്പിക്കേണ്ടതും, സാങ്കേതികാനുമതി നൽകാൻ ചുമതലപ്പെട്ട ഉദ്യോഗസ്ഥർ 23.01.2017 ന് മുൻപായി സാങ്കേതികാനുമതി നൽകേണ്ടതുമാണ്. ആയതിന് ശേഷവും സാങ്കേതികാനുമതി നൽകാൻ സാധിക്കാതെ വരുന്ന പക്ഷം വിശദീകരണം “google sheet” ന്റെ റിമാർക്സ് കോളത്തിൽ രേഖപ്പെടുത്തേണ്ടതുമാണ്.

ഇക്കാര്യത്തിൽ വീഴ്ചവരുത്തുന്നത് വളരെ ഗുരുതരമായി കാണുന്നതും, വീഴ്ചവരുത്തുന്ന ഉദ്യോഗസ്ഥരുടെ പേരിൽ കർശന നടപടി സ്വീകരിക്കുന്നതുമാണ്.


ചീഫ് എൻജിനീയർ

OFFICE OF THE CHIEF ENGINEER, LSGD, THIRUVANANTHAPURAM

PROJECT REVIEW 2016-17

Report update on 16-01-2017

Sl No	Name of LSGI	Total Number of Engineering Projects (Tender work + BC work + Accredited agencies) NEW PROJECTS ONLY	No: of projects submitted for Technical sanction NEW PROJECTS ONLY	No: of projects accorded Technical sanction NEW PROJECTS ONLY	Projects accorded TS in% NEW PROJECTS ONLY	Total No: of Tender works	Total No: of Benificary committee worksd	Deposit works	No: of works Tendered	% of Tenderd works	No: Projects executed Agreement (Benificiary works)	% of works executed agreement (Benificiary committee)	Remarks
CORPORATIONS													
1	03. Cochin Corporation	687	600	600	90.91%	660	0	27	596	90.30%	0	#DIV/0!	New Projects(Out of 660, 21 projects recommended for cancellation . Balance 638 Projects)
2	02. Kollam Corporation	317	248	248	81.31%	305	0	12	211	69.18%	0	#DIV/0!	out of 499 projects there are 161 spill over and 21 multi year projects
3	06. Kannur Corporation	374	270	270	72.78%	371	0	3	194	52.29%	0	#DIV/0!	
4	01. Thiruvananthapuram Corporation	820	650	542	68.87%	787	0	33	450	57.18%	0	#DIV/0!	Out of 1504 proje4cts 684 are spill over project
5	04. Thrissur Corporation	329	205	205	65.50%	313	0	16	152	48.56%	0	#DIV/0!	95 nos -spill over projects
6	05. Kozhikode Corporation	566	432	312	55.32%	564	0	2	208	36.88%	0	#DIV/0!	
	Total (All Corporation)	3093	2405	2177	72.57%	3000	0	93	1811	60.37%	0	#DIV/0!	

OFFICE OF THE CHIEF ENGINEER, LSGD, THIRUVANANTHAPURAM

PROJECT REVIEW 2016-17

Report update on 17-01-2017

SI No	Name of LSGI	Total Number of Engineering Projects (Tender work + BC work + Accredited agencies) NEW PROJECTS ONLY	No: of projects submitted for Technical sanction NEW PROJECTS ONLY	No: of projects accorded Technical sanction NEW PROJECTS ONLY	Projects accorded TS in% NEW PROJECTS ONLY	Total No: of Tender works	Total No: of Benificary committee worksd	Deposit works	No: of works Tendered	% of Tenderd works	No: Projects executed Agreement (Benificiary works)	% of works executed agreement (Benificary committee)	Remarks
DISTRICT PANCHAYATS													
1	04. Alappuzha Distict Panchayat	131	117	117	89.31%	129	2	0	116	89.92%	0	0.00%	project to be revised-10nos,TS to be issued by The SE 1no,Soil test to be done 3nos.
2	11. Kozhikkode Distict Panchayat	367	294	258	87.76%	293	1	73	258	88.05%		0.00%	
3	03. Pathanamthitta Distict Panchayat	270	239	234	86.67%	265	5	0	185	69.81%	0	0.00%	
4	14. Kasaragod Distict Panchayat	148	102	102	69.39%	144	3	1	75	52.08%	0	0.00%	
5	12. Wayanad Distict Panchayat	178	170	120	67.42%	176	2	0	99	56.25%	0	0.00%	
6	10. Malappuram Distict Panchayat	490	320	305	62.63%	460	27	3	222	48.26%	9	33.33%	86 WORKS TO BE REVISED (490 new works+222 SO+78 Multi year works0 Total 790 works)
7	07. Ernakulam Distict Panchayat	198	124	100	50.51%	193	10		84	43.52%	10	100.00%	68nos of project need revision
8	09. Palakkad Distict Panchayat	444	288	214	48.20%	444	0	0	130	29.28%	1		
9	13. Kannur Distict Panchayat	265	130	125	47.53%	263	0	2	106	40.30%	0		
10	08. Thrissur Distict Panchayat	312	230	130	41.80%	310	0	1	0	0.00%	0		Total works - 540 New works - 313, Spill over - 227 out of this 51 works require revision, one new work require fund from additional plan assistance
11	06. Idukki Distict Panchayat	338	200	52	15.38%	338	0	0	10	2.96%	0		

OFFICE OF THE CHIEF ENGINEER, LSGD, Thiruvananthapuram

PROJECT REVIEW 2016-17

Report update on 17-01-2017

Sl No	Name of LSGI	Total Number of Engineering Projects (Tender work + BC work + Deposit work) [NEW PROJECTS ONLY]	No: of projects submitted for Technical sanction [NEW PROJECTS ONLY]	No: of projects accorded Technical sanction [NEW PROJECTS ONLY]	Projects accorded TS in%	Total No: of Tender works	Total No: of Beneficiary committee works	Others (Deposit works / Accredited agencies, etc)	No: of works Tendered	% of Tendered works	No: Projects executed Agreement (Beneficiary works)	% of works executed agreement (Beneficiary committee)	Remarks
MUNICIPALITIES													
1	Perinthalmanna Municipality	101	89	86	86.87%	3	98	2	0	0.00%		0.00%	Spill over projects 6no:s
2	Koothattukulam Municipality	52	45	45	86.54%	50	2	0	41	82.00%	2	100.00%	Spill over project not considered , project revision required 2 Nos, TS from suchithwamission 2 Nos, 1 Nos design under process(own fund & loan) , 1Nos central sponsored scheme presently fund not available, 1Nos for dropping(own fund)(52 Nos-8 Nos=44Nos)
3	Mattannur Municipality	126	106	99	86.09%	123	1	11	105	85.37%	0	0.00%	Multi Year 86 and Year 2016-17 - 40Nos(Civil work 29, Electrical work 9, deposit 2)
4	Manjeri Municipality	395	335	335	85.90%	90	300	5	0	0.00%	0	0.00%	new projects only. New 10 works added. 11 projects, other than PWD works to be aboned. 27 to be reviewed.
5	Mavelikkara Municipality	75	60	54	85.71%	63	0	12	49	77.78%	0		total project new is 75.TS required is 58 civil work and 3 electrical works, 1 work is to be cancelled and 1 work completed 2015-2016 year and its payment to done in 2016-2017. 12 deposited work
6	Guruvayoor Municipality	167	146	143	85.63%	167	0	0	142	85.03%	0	0.00%	New works only
7	Pathanamthitta Municipality	147	124	124	84.35%	40	102	0	25	62.50%	0	0.00%	spill over projects not considered
8	Nedumangad Municipality	151	124	120	83.92%	138	5	8	102	73.91%	0	0.00%	
9	Thrikkakara Municipality	270	224	220	82.09%	268	0	2	215	80.22%			Three projects to be dropped - 51,53& 348 Project to be modified - 1 Projects that dont require TS - 4 TS required projects - 270-2-3-4=261 Agreement executed - 70
10	Payyoli Municipality	92		71	81.61%	81	1	5	37	45.68%	0	0.00%	Total 67 Nos Spill Over Projects and 38 No. of sill over projects completed
11	Irinjalakuda Municipality	234	176	176	81.48%	216	0	18	130	60.19%	0		New works only. Project revision affected.TS not required for 12 Nos.
12	Thanoor Municipality	54	44	44	81.48%	54	0	0	0	0.00%	0		Spill over not included
13	Angamaly Municipality	74	56	56	81.16%	69	0	5	57	82.61%	0		
14	Marad Municipality	131	131	105	80.15%	129	0	0	105	81.40%	0		Spill over project is not included
15	Perumbavoor Municipality	85	64	64	80.00%	79	1	5	60	75.95%	1	100.00%	85 nos new project and 14 nos spill over projects.details given only for new projects
16	Thiruvalla Municipality	127	91	91	79.82%	90	22	13	51	56.67%		0.00%	spill over not included
17	Varkala Municipality	75	58	58	79.45%	68	0	2	50	73.53%	3	0.00%	Spill over project not considered
18	Thalassery Municipality	202	167	155	76.73%	202			129	63.86%			Details of New Projects
19	Tirur Municipality	118	84	84	74.34%	110	3	5	74	67.27%	0	0.00%	10 nos revision, 2 TS from EE, Spill over projects not included
20	Vadakara Municipality	156	86	85	73.91%	72	0	41	47	65.28%	0		41 Projects to be revised for changing the mode of execution as accredited agencies as per council resolution
21	Valanchery Municipality	115	88	85	73.91%	47	68	0	26	55.32%	0	0.00%	Spill over project not considered
22	Pala Municipality	157	116	116	73.89%	157	0	0	104	66.24%	47		Spillover-6,New projects-151

OFFICE OF THE CHIEF ENGINEER, LSGD, Thiruvananthapuram

PROJECT REVIEW 2016-17

Report update on 17-01-2017

SI No	Name of LSGI	Total Number of Engineering Projects (Tender work + BC work + Deposit work) [NEW PROJECTS ONLY]	No: of projects submitted for Technical sanction [NEW PROJECTS ONLY]	No: of projects accorded Technical sanction [NEW PROJECTS ONLY]	Projects accorded TS in%	Total No: of Tender works	Total No: of Beneficiary committee works	Others (Deposit works / Accredited agencies, etc)	No: of works Tendered	% of Tendered works	No: Projects executed Agreement (Beneficiary works)	% of works executed agreement (Beneficiary committee)	Remarks
23	Thodupuzha Municipality	94	76	62	73.81%	69	22	10	41	59.42%	0	0.00%	Spill over projects not included
24	Payyannur Municipality	202	192	148	73.27%	199	0	0	135	67.84%	1		Tendered spillover works only.
25	Kottarakkara Municipality	69	50	47	72.31%	63	5	4	36	57.14%	1	20.00%	Spillover projects not considered
26	Chavakkad Municipality	71	55	51	71.83%	71	0	0	49	69.01%	0		04 files Pending with higher Office for TS
27	Kodungallur Municipality	177	149	126	71.59%	170	0	1	53	31.18%	0		Spill over project not considered
28	Koothuparamba Municipality	66	47	46	70.77%	65	0	1	45	69.23%	0		Spill over project not considered
29	Panoor Municipality	57	41	40	70.18%								
30	Cherthala Municipality	82	0	57	69.51%	82	0	0	41	50.00%			spillover project not considered
31	Kottakkal Municipality	113	85	77	68.75%	8	104	1	2	25.00%	8	7.69%	Spill over project not considered and 06 projects kept pending for fund change
32	Kalpetta Municipality	126	88	85	67.46%	126	0	0	74	58.73%	0		
33	Ettumanoor Municipality	193	128	128	66.67%	39	153	1	11	28.21%	1	0.65%	Spill Over project(46) Not Considered
34	Mannarkkad Municipality	107	62	61	66.30%	18	74	15	0	0.00%	0	0.00%	spillover project is not included
35	Koduvally Municipality	123	82	80	66.12%	16	105	2	10	62.50%	0	0.00%	Spill over project not considered
36	Adoor Municipality	125	81	81	65.85%	81	17	2	81	100.00%	17	100.00%	Including spill over works
37	Sreekandapuram Municipality	64	45	42	65.63%	55	1	0	42	76.36%	0	0.00%	spill over projects not included
38	Mananthavady Municipality	238	155	155	65.40%	275	48	1	100	36.36%		0.00%	Spillover projects 92(Total Projects New 238 spillover 93 Total 331)
39	Parappanangadi Municipality	106	68	68	65.38%	104	0	2	61	58.65%	0		25 nos own fund projects pending DPC APPROVAL 131-25=106
40	Kattappana Municipality	210	141	132	64.08%	6	200	4	0	0.00%	0	0.00%	Spill over project not considered
41	Aluva Municipality	73	46	46	63.01%	58	0	0	45	77.59%	0		total includes 8 s.o and one multi year
42	Ottappalam Municipality	145	93	81	56.25%	140	0	1	78	55.71%	0		
43	Iritty Municipality	57	32	29	50.88%	57	0	0	20	35.09%	0		New Projects only
44	Chalakudy Municipality	159	80	80	50.63%	155	1	1	65	41.94%		0.00%	spill over projects considered
45	Pattambi Municipality	126	80	63	50.00%	5	121	0	0	0.00%	0	0.00%	spill over work not cosidered
46	Piravom Municipality	75	40	37	49.33%	75	0	0	11	14.67%			spill over projects not included
47	Alappuzha Municipality	109	52	52	48.60%	109	0	2	51	46.79%	0		
48	Sulthanbathery Municipality	345	166	166	48.12%	267	78	0	165	61.80%	0	0.00%	Details of New Project only
49	Kasaragod Municipality	152	73	73	48.03%	140	12	0	30	21.43%		0.00%	
50	Faroke Municipality	94	52	44	47.31%	93	0	1	46	49.46%			Estimate Preparation is ongoing
51	Panthalam Municipality	157	75	66	42.04%	78	79	0	0	0.00%	0	0.00%	spill over works ..71
52	Kondotty Municipality	201	88	84	41.79%	38	163		0	0.00%		0.00%	Spill over project not considered
53	Ponnani Municipality	183	83	75	40.98%	56	127	0	11	19.64%	0	0.00%	spill over projects not included
54	Cherpulassery Municipality	151	79	61	40.40%	12	139	0	0	0.00%	0	0.00%	Sill over projet not considered
55	Karunagappally Municipality	97	47	35	36.08%	0	0	0	18		0		New works only
56	Kanjangad Municipality	220	99	76	35.02%	217	0	3	76	35.02%	0		including spill over project
57	Shoranur Municipality	169	76	42	25.15%	131	0	2	30	22.90%			New projects 126 Nos. Spill over projects 43 nos TS Approved41

OFFICE OF THE CHIEF ENGINEER, LSGD, Thiruvananthapuram

PROJECT REVIEW 2016-17

Report update on 17-01-2017

SI No	Name of LSGI	Total Number of Engineering Projects (Tender work + BC work + Deposit work) [NEW PROJECTS ONLY]	No: of projects submitted for Technical sanction [NEW PROJECTS ONLY]	No: of projects accorded Technical sanction [NEW PROJECTS ONLY]	Projects accorded TS in%	Total No: of Tender works	Total No: of Benificary committee works	Others (Deposit works / Accredited agencies, etc)	No: of works Tendered	% of Tendered works	No: Projects executed Agreement (Benificary works)	% of works executed agreement (Benificary committee)	Remarks
58	Vaikom Municipality	109	30	23	24.73%	94	0	16	18	19.15%	0		out of 106,53=no asset, 15=new soling work and multiple projects on same road(project revision), 38work with effect. Projects that doesnt require TS =13, Estimates prepared =64
59	Erattupetta Municipality	185	50	12	6.49%	10	175	0	0	0.00%	0	0.00%	Spill over project(46) not considered
60	Wadakkanchery Municipality	33	13	0	0.00%	33	0	0	1	3.03%	0		new projects only 30 civil and 3 electrical

OFFICE OF THE CHIEF ENGINEER, LSGD, Thiruvananthapuram

PROJECT REVIEW 2016-17

Report update on 17-01-2017

SI No	Name of LSGI	Total Number of Engineering Projects	No: of projects submitted for Technical sanction	No: of projects accorded Technical sanction	Projects accorded TS in%	Total No: of Tender works	Total No: of Beneficiary committee works	Deposit Works	No: of works Tendered	% of Tendered works	No: Projects executed Agreement (Beneficiary works)	% of works executed agreement (Beneficiary committee)	Remarks
BLOCK PANCHAYATS													
1	Thanoor BP	27	24	24	88.89%	25	2	0	18	72.00%	1	50.00%	Additional charge
2	Mannarkkad BP	60	53	53	88.33%	55	7	0	48	87.27%	2	28.57%	
3	Parassala BP	17	15	15	88.24%	17	0	0	10	58.82%	0		Out of two pending projects, one is carried out by HED, another has non availability of land
4	Pampady BP	41	36	36	87.80%	27	14	0	27	100.00%	1	7.14%	39 civil and 2 electrical works. out of 39, 2 for revision
5	Thrithala BP	41	36	36	87.80%	41	0	0	31	75.61%	0		
6	Koduvally BP	41	39	36	87.80%	39	2	0	34	87.18%	0	0.00%	1 Project does not need TS
7	Kalikavu BP	49	43	43	87.76%	40	12	0	31	77.50%	8	66.67%	
8	Perumpadappu BP	8	7	7	87.50%	8	0	0	7	87.50%	0		
9	Moovattupuzha BP	23	20	20	86.96%	23	0	0	20	86.96%	0		
10	Thikkattusseri BP	15	13	13	86.67%	15			12	80.00%			2 Nos project to be received
11	Ollukkara BP	35	30	30	85.71%	38	0	0	30	78.95%	0		1 project computer purchase
12	Mullassery BP	8	6	6	85.71%	8	0	1	6	75.00%	0		
13	Areekkode BP	29	24	24	85.71%	26	1	1	19	73.08%	9	900.00%	Balance work awaiting for GWD feasibility
14	Thodannur BP	14	12	12	85.71%	14	0	0	11	78.57%	0		AEE Adtl.charge
15	Pambakkuda BP	27	23	23	85.19%	25	2	0	19	76.00%	0	0.00%	NOC not obtained for 2 works
16	Kollemkode BP	27	23	23	85.19%	27	0	0	23	85.19%			
17	Champakkulam BP	20	17	17	85.00%	21	0	0	16				revision projects 3nos
18	Chavakkad BP	13	11	11	84.62%	15	0	0	2	13.33%			
19	Konni BP	19	17	16	84.21%	19	0	0	16	84.21%	0		
20	Thodupuzha BP	19	17	16	84.21%	16	0	0	16	100.00%	0		1 project(SCP) dropped out of 17 projects
21	Vadavukodu BP	39	33	32	84.21%	39	0	1	32	82.05%	0		
22	Irinjalakkuda BP	19	16	16	84.21%	19	0	0	12	63.16%	0		Net connection very slow.
23	Wondoor BP	44	37	37	84.09%	27	25	0	17	62.96%	0	0.00%	
24	Edappally BP	18	15	15	83.33%	18	0	0	10	55.56%	0	0.00%	3 WKS DROPPED
25	Perinthalmanna BP	18	15	15	83.33%	6	12	0	4	66.67%	1	8.33%	Total approved projects-18 (5+13). 13 Projects DPC approved as on 16.12.2016
26	Mananthavadi BP	53	44	44	83.02%	53	0	0	38	71.70%	10		
27	Koippuram BP	25	19	19	82.61%	23	0	2	19	82.61%	0		Details including SO projects
28	Kilimanoor BP	17	14	14	82.35%	18	0	0	14	77.78%	0		1 to be Revised.1 no. Electrical work TS pending

OFFICE OF THE CHIEF ENGINEER, LSGD, Thiruvananthapuram

PROJECT REVIEW 2016-17

Report update on 17-01-2017

SI No	Name of LSGI	Total Number of Engineering Projects	No: of projects submitted for Technical sanction	No: of projects accorded Technical sanction	Projects accorded TS in%	Total No: of Tender works	Total No: of Beneficiary committee works	Deposit Works	No: of works Tendered	% of Tendered works	No: Projects executed Agreement (Beneficiary works)	% of works executed agreement (Beneficiary committee)	Remarks
29	Kalyassery BP	18	14	14	82.35%	17		1	14	82.35%			2 no's Land not Registered, 1 Project Deposit Work, 1 No. SCDO Cancelled the Feacibility.
30	Vaikom BP	22	18	18	81.82%	20	2	0	17	85.00%	0	0.00%	1 work pending due to land problem,1 project needs revision,2 projects estimate under preparation
31	Chalakkudy BP	43	35	35	81.40%	41	2	0	35	85.37%	0	0.00%	
32	Ankamali BP	16	15	13	81.25%	16	0	0	12	75.00%			
33	Chelannoor BP	16	13	13	81.25%	16	0	0	13	81.25%	0		
34	Ponnani BP	21	17	17	80.95%	21	0	0	17	80.95%	15		
35	Kunnamangalam BP	52	43	42	80.77%	55	0	0	26	47.27%	0		tender on 20.12.2016
36	Parakkod BP	41	34	33	80.49%	23				0.00%			
37	Kannur BP	15	12	12	80.00%	15			5	33.33%			
38	Edakkad BP	10	8	8	80.00%	10	0	0	8	80.00%	0		
39	Ottappalam BP	59	49	47	79.66%	59	0	0	59	100.00%	0		
40	Varkala BP	24	19	19	79.17%	19	1	0	19	100.00%	0	0.00%	Out of pending works 3nos-not feasible, 2-nos revision
41	Kuttippuram BP	24	19	19	79.17%	25	0	0	19	76.00%	0		new projects only
42	Neeleswaram BP	19	15	15	78.95%	19	0	0	15	78.95%	0		3 project to be revised for additional fund and one to be cancelled
43	Pattambi BP	68	46	41	78.85%	26	42	16	12	46.15%		0.00%	
44	Mallappally BP	9	7	7	77.78%	7	0		7	100.00%			
45	Melady BP	13	10	10	76.92%	13	0	0	10	76.92%	0		One No. Electrical works.
46	Peravoor BP	13	10	10	76.92%	13	0	0	10	76.92%	0		3 works under revision.
47	Tiroor BP	21	16	16	76.19%	21			16	76.19%			AEE additional charge, 5 projects to be revised,
48	Kanjirappally BP	48	35	35	76.09%	35	22	2	0	0.00%	0	0.00%	11others
49	Anthikkad BP	19	14	14	73.68%	19	0	0	14	73.68%			7 projects requires revision.
50	Ithikkara BP	11	8	8	72.73%	11	0	0	8	72.73%	0		2 nos Electrical works.
51	Cherppu BP	11	8	8	72.73%	12	0	0	8	66.67%	0		As per resolution No.8 dated 30.11.2016 & 07.12.2016. 4 numbers of SC projects dropped. (DPC approved No of projects 15nos. Out of 15 nos 9 nos estimate submitted 9 nos TS approved.1No.tendered work BDO implementing & 1no. AEE implementing spillover project
52	Mankada BP	33	19	24	72.73%	33	0		3	9.09%	0		
53	Idukki BP	40	29	29	72.50%	40	2	0	20	50.00%	0	0.00%	
54	Kothamangalam BP	51	36	36	72.00%	39	11	1	26	66.67%	1	9.09%	

OFFICE OF THE CHIEF ENGINEER, LSGD, Thiruvananthapuram

PROJECT REVIEW 2016-17

Report update on 17-01-2017

SI No	Name of LSGI	Total Number of Engineering Projects	No: of projects submitted for Technical sanction	No: of projects accorded Technical sanction	Projects accorded TS in%	Total No: of Tender works	Total No: of Beneficiary committee works	Deposit Works	No: of works Tendered	% of Tendered works	No: Projects executed Agreement (Beneficiary works)	% of works executed agreement (Beneficiary committee)	Remarks
55	Koovappady BP	32	23	23	71.88%	31	0	0	21	67.74%	0		
56	Ranny BP	38	27	27	71.05%	34			25	73.53%			Ts not wanted for 4 Projects
57	Vengara BP	17	12	12	70.59%	17	0		10	58.82%			4 Project sent to Govt. for Approval. 2 projects land not available
58	Lalam BP	32	15	14	70.00%	5	15	12	5	100.00%	0	0.00%	Deposit work and others 12 Nos not needed Technical sanction
59	Manjesawram BP	29	20	20	68.97%	17	0	0	0	0.00%	0		
60	Ambalappuzha BP	16	11	11	68.75%	11	0		11	100.00%			Out of 24 projects 8 projects spill over
61	Vellangallur BP	16	12	11	68.75%	12	0	0	11	91.67%	0		1No, spill over & 15Nos new 3 Nos modification
62	Balusseri BP	23	15	15	68.18%	22	0	1	9	40.91%	0		
63	Vazhoor BP	40	27	27	67.50%	39	1	0	22	56.41%		0.00%	7 works needs revision and DPC approval, 3 work need land dispute. 3 dropped, 1 feasibility from ground water.
64	Palakkad BP	43	29	29	67.44%	42			29	69.05%			December Dpc approved projects incorporated
65	Pazhayanoor BP	32	23	21	65.63%	32			18	56.25%			
66	Karaduka BP	23	9	15	65.22%	23	0	0	11	47.83%	0	0.00%	
67	Vazhakkulam BP	45	29	29	64.44%	45	0	0	26	57.78%			
68	Kanhangad BP	36	22	22	62.86%	30	5	1	20	66.67%		0.00%	
69	Vadakara BP	8	5	5	62.50%	0	0	0	0		0		Total NEW projects- 8, 1No. project not required TS, 2Nos. projects need revision. 7 Nos. Acre. Agency
70	Kuzhalmannam BP	50	31	31	62.00%	52	0	0	22	42.31%	0		Tendered 15 works on 22.12.2016. Out of 52 projects 12 have to be revised.
71	Kalpetta BP	52	31	31	62.00%			2	22				
72	Azhutha / Peerumedu BP	89	54	54	60.67%	83	6		41	49.40%	3	50.00%	
73	Devikulam BP	91	54	54	59.34%	91	0	0	42	46.15%	11		
74	Pandalam BP	29	17	17	58.62%	29			17	58.62%			
75	Kodakara BP	40	23	23	57.50%	40	0		21	52.50%			Due to the low speed of internet price cant access in most of time and 5 project Govt sanction needed. and 6 projects not Feasible for SC works
76	Adimaly BP	28	16	16	57.14%	27	1	0	8	25.92%	0	25.92%	
77	Chittoor BP	34	21	19	55.88%	8	0	0	8	100.00%	0		
78	Vypin BP	22	12	12	54.55%	22	0	0	12	54.55%			
79	Kunnummal BP	13	7	7	53.85%	13	0	0	4	30.77%	0		four works tendered on 7/01/2017
80	Malappuram BP	27	14	14	51.85%	27			14	51.85%			8 - project require revision, 2-projects fund insufficient, 1 project TS from Electrical wing, 1 project TS from GWD

OFFICE OF THE CHIEF ENGINEER, LSGD, Thiruvananthapuram

PROJECT REVIEW 2016-17

Report update on 17-01-2017

SI No	Name of LSGI	Total Number of Engineering Projects	No: of projects submitted for Technical sanction	No: of projects accorded Technical sanction	Projects accorded TS in%	Total No: of Tender works	Total No: of Benificary committee works	Deposit Works	No: of works Tendered	% of Tendered works	No: Projects executed Agreement (Beneficiary works)	% of works executed agreement (Beneficiary committee)	Remarks
81	Nilambur BP	39	20	20	51.28%	19	1	0	19	100.00%	0	0.00%	
82	Kattappana BP	15	7	7	50.00%	13	1	1	6	46.15%	0	0.00%	
83	Wadakkanchery BP	33	21	15	45.45%	33	0	0	4	12.12%	0		
84	Chowannur BP	26	13	11	42.31%	16	0	0	11	68.75%	0		
85	Malampuzha BP	31	9	9	29.03%	31	0	0	9	29.03%			8 works under project revision
86	Panamaram BP	37	9	8	21.62%	37	0	0	6	16.22%	0		5 NO LAND 12 WAITING FEASIBILITY 9 REVISION

OFFICE OF THE CHIEF ENGINEER, LSGD, Thiruvananthapuram

PROJECT REVIEW 2016-17

Report update on 17-01-2017

SI No	Name of LSGI	Total Number of Engineering Projects	No: of projects submitted for Technical sanction	No: of projects accorded Technical sanction	Projects accorded TS in%	Total No: of Tender works	Total No: of Beneficiary committee works	Deposit works	No: of works Tendered	% of Tendered works	No: Projects executed Agreement (Beneficiary works)	% of works executed agreement (Beneficiary committee)	Remarks
GRAMA PANCHAYAT													
1	Madikai GP	40	36	36	90.00%	39	1	0	34	87.18%	0	0.00%	
2	Vellur GP	49	47	44	89.80%	46	3		30	65.22%		0.00%	
3	Sreemoolanagaram GP	39	35	35	89.74%	39	0	0	29	0.00%	0		
4	Kizhakkoth GP	39	35	35	89.74%	2	37	0	0	0.00%	7	18.92%	
5	Aryancode GP	69	61	61	89.71%	4	65	1	0	0.00%	0	0.00%	16 spillover projects
6	Keezhmad GP	48	43	43	89.58%	36	12	0	29	80.56%		0.00%	
7	Thenjippalam GP	48	43	43	89.58%	0	48	0	0	0.00%	0	0.00%	Full additional charge
8	Thennala GP	48	43	43	89.58%	0	48		0		0	0.00%	5-projects requires revision
9	Pathiyoor GP	38	34	34	89.47%	34	0	0	34	100.00%			4no. rivation
10	Parassala GP	104	95	93	89.42%	11	84	0	5	45.45%	10	11.90%	9 nos spill over
11	Santhanpara GP	65	58	58	89.23%	21	44	0	12	57.14%	30	68.18%	
12	Melukavu GP	37	35	33	89.19%	1	37			0.00%		0.00%	
13	Peralassery GP	37	33	33	89.19%	37			29	78.38%	0		Addl Charge from 15.11.2016
14	Puthoor GP	83	79	74	89.16%	79	0	0	21	26.58%	0		
15	KangolAlapadamba GP	46	41	41	89.13%	42	4		39	92.86%		0.00%	
16	Kanichar GP	46	44	41	89.13%	11	35	0	11	100.00%	0	0.00%	no estimate pending with sub division. Return to section for correction
17	Alakkod GP	91	81	81	89.01%	9	82	0	0	0.00%		0.00%	
18	Vettoor GP	37	32	32	88.89%	36	0	1	30	83.33%	0		
19	Eruthempathy GP	18	17	16	88.89%	16	0	0	16	100.00%	0		got 2nos of TS from PWD Electrical wing
20	Kadambur GP	27	24	24	88.89%	27	0	0	20	74.07%	0		Addl Charge from 10.11.2016
21	Kunnamangalam GP	90	79	79	88.76%	11	102	1	0	0.00%	0	0.00%	19 project to be revised , 2 no.s spill over, 3 no.s site not available (114-24 = 90)
22	Meppayoor GP	53	47	47	88.68%	53	0	0	22	41.51%	0		
23	Purakkad GP	35	31	31	88.57%	0	35					0.00%	out of 35 projects 4 nos. revision projects
24	Mararikkulam South GP	61	54	54	88.52%	38	24	0	15	39.47%	0	0.00%	
25	Perumatty GP	61	58	54	88.52%	27	0	0	27	100.00%	0		
26	Sasthamkotta GP	78	71	69	88.46%	0	78	0	0	0.00%	18	23.08%	
27	Pilicode GP	43	39	38	88.37%	40	3	0	36	90.00%	2	66.67%	Awaiting feacibility report from GWD for 3 Nos of projects, awaiting resolution from LB for one project
28	Chennam Pallippuram GP	42	37	37	88.10%	4	38			0.00%		0.00%	4 Nos project to be revised
29	West Kallada GP	25	24	22	88.00%	12	13	0	12	0.00%	0	0.00%	
30	Vallikkodu GP	75	71	66	88.00%	20	55	0	18	90.00%	0	0.00%	
31	Vechoor GP	26	23	22	88.00%	18	8	1	15	83.33%	0	0.00%	1 project -amount not sufficient. 3 projects -estimate under preparation

OFFICE OF THE CHIEF ENGINEER, LSGD, Thiruvananthapuram

PROJECT REVIEW 2016-17

Report update on 17-01-2017

SI No	Name of LSGI	Total Number of Engineering Projects	No: of projects submitted for Technical sanction	No: of projects accorded Technical sanction	Projects accorded TS in%	Total No: of Tender works	Total No: of Beneficiary committee works	Deposit works	No: of works Tendered	% of Tendered works	No: Projects executed Agreement (Beneficiary works)	% of works executed agreement (Beneficiary committee)	Remarks
32	Udumbannoor GP	50	44	44	88.00%	26	24	0	24	92.31%	0	0.00%	4 projects electrical.2 need revision and 1 need N O C
33	Puthuppally GP	91	80	80	87.91%	22	69	0	11	50.00%	7	10.14%	
34	Thrikkovilvattam GP	66	61	58	87.88%	66	0	0	58	87.88%	34		
35	Thripargottoor GP	33	29	29	87.88%	33	0	0	24	72.73%			
36	Kallar GP	57	53	50	87.72%	57	0	0	32	56.14%			Call for Tender on TS obtaint New project
37	Karivelloor0Peralam GP	49	42	42	87.50%	45	3	1	39	86.67%		0.00%	
38	Ancharakandy GP	33	28	28	87.50%	33	6	1	22	66.67%	0	0.00%	3 nos land not available,1 deposit work .. TS not required
39	Uduma GP	49	42	42	87.50%	48	0	1	42	87.50%			
40	Thavinjal GP	222	194	194	87.39%	78	144	0	45	57.69%	19	13.19%	
41	Aliparamba GP	63	55	55	87.30%	18	45	0	0	0.00%	0	0.00%	
42	Vattavada GP	31	27	27	87.10%	0	31	0	0		23	74.19%	
43	Peravoor GP	31	30	27	87.10%	19	12	0	16	84.21%	0	0.00%	no estimate pending with sub division. Return to section for correction
44	Pandikkad GP	162	141	141	87.04%	8	154	0	0	0.00%	40	25.97%	
45	Payipra GP	185	161	161	87.03%	51	134		49	96.08%	23	17.16%	
46	Poomangalam GP	23	20	20	86.96%	23	0	0	15	65.22%	0		2Nos spill over world bank
47	Thirunelli GP	115	100	100	86.96%	111	0		39	35.14%	4		
48	Pariyaram GP	69	60	60	86.96%	25	44	0	0	0.00%		0.00%	
49	Kunnathoor GP	15	13	13	86.67%	13	2	0	13	100.00%	0	0.00%	one work is electrical
50	Thalikkulam GP	45	39	39	86.67%	12	30	0	12	100.00%	5	16.67%	
51	Valappad GP	75	65	65	86.67%	68	0	0	28	41.18%	0		
52	Mundoor GP	52	45	45	86.54%				16				
53	Kuruvattoor GP	52	48	45	86.54%	49	10	0	0	0.00%	0	0.00%	7 Nos.feasibility not obtained
54	Edarikkodu GP	37	32	32	86.49%	0	37		0		0	0.00%	
55	Pavithreswaram GP	81	72	70	86.42%	12	69	0	7	58.33%	0	0.00%	
56	Anchuthengu GP	22	19	19	86.36%	13	9	0	11	84.62%		0.00%	out of these 22 works ,3 works can't be submitted for TS, beause project No.98/2016-17-district panchayat work proposed on that site,other two works needs revision.
57	Kundara GP	26	19	19	86.36%	20	2	4	16	80.00%		0.00%	4 for rivision ,3-deposit work(TS completed)
58	Muhamma GP	51	44	44	86.27%	15	36	0	9	60.00%	4	11.11%	
59	Vellavoor GP	51	44	44	86.27%	0	51	0	0			0.00%	
60	Kuzhalmannam GP	65	56	56	86.15%	65	0	0	58	89.23%	0		
61	Koduvayoor GP	72	62	62	86.11%	72	0		43	59.72%			
62	Mavoor GP	43	38	37	86.05%	25	21	0	0	0.00%	0	0.00%	1 project dropped. 2 nos sit problem (46-3=43)
63	Chithara GP	93	80	80	86.02%	59	0	0	0	0.00%	0		

OFFICE OF THE CHIEF ENGINEER, LSGD, Thiruvananthapuram

PROJECT REVIEW 2016-17

Report update on 17-01-2017

SI No	Name of LSGI	Total Number of Engineering Projects	No: of projects submitted for Technical sanction	No: of projects accorded Technical sanction	Projects accorded TS in%	Total No: of Tender works	Total No: of Beneficiary committee works	Deposit works	No: of works Tendered	% of Tendered works	No: Projects executed Agreement (Beneficiary works)	% of works executed agreement (Beneficiary committee)	Remarks
64	Thazhava GP	50	43	43	86.00%	50	0	0	43	86.00%	0		
65	Kavalangad GP	71	61	61	85.92%	14	57		4	28.57%	0	0.00%	
66	Anakkara GP	81	67	67	85.90%	58	15	3	58	100.00%		0.00%	
67	Karunapuram GP	106	91	91	85.85%	11	95	0	0	0.00%	20	21.05%	new projects added through the fund allotted to work bank
68	Chathamangalam GP	106	94	91	85.85%	38	88	0		0.00%	0	0.00%	13 Nos. to be revised , 7 Nos. feasibility not obtained (tender on 21.12.2016) (126-20=106)
69	Mampad GP	120	103	103	85.83%	0	120	0	0		15	12.50%	AE additional charge. Large Panchayath. 16 projects recently revised
70	Thiruvanvandoor GP	35	30	30	85.71%	32			20	62.50%			
71	Edakkattuvayal GP	57	48	48	85.71%	55	1	1	37	67.27%	19	1900.00%	
72	Anthikkad GP	42	38	36	85.71%	41	1	0	20	48.78%		0.00%	
73	Kadungallur GP	97	84	83	85.57%	80	2	0	80	100.00%	2	100.00%	9nos revision and 4nos not feasible
74	Vechoochira GP	76	65	65	85.53%	3	58			0.00%		0.00%	
75	Chengalai GP	76	65	65	85.53%	76	0	0	0	0.00%			
76	Moothedam GP	62	53	53	85.48%	27	21	0	0	0.00%	0	0.00%	
77	Perumanna GP	55	47	47	85.45%	24	31	0	9	37.50%	1	3.23%	6 nos. to be tendered on 5.1.2017
78	Thenmala GP	41	35	35	85.37%	35	2	0	0	0.00%	0	0.00%	6 projects revision
79	Chalissery GP	34	29	29	85.29%	16	6		16	100.00%		0.00%	
80	Pallarimangalam GP	27	23	23	85.19%	21	6		15	71.43%	3	50.00%	
81	Ananganadi GP	54	46	46	85.19%	26	28	0	26	100.00%		0.00%	
82	Chadayamangalam GP	48	40	40	85.11%	0	42	1	0		0	0.00%	
83	Kaniyampatta GP	67	57	57	85.07%	60	7	0	41	68.33%	0	0.00%	
84	Kalluvathukkal GP	89	74	74	85.06%	87	0	2	74	85.06%	0		
85	Puthenchira GP	40	34	34	85.00%	40	0	0	22	55.00%	0		32Nos spill over
86	Porur GP	53	45	45	84.91%	1	52	0	1	100.00%		0.00%	
87	Bysonvalley GP	33	32	28	84.85%	2	31	0	0	0.00%	16	0.00%	
88	Aroor GP	145	134	123	84.83%	0	145	0	0		0	0.00%	revision required : 6.
89	Chelannoor GP	79	67	67	84.81%	72	7		54	75.00%	0	0.00%	
90	Melattoor GP	105	89	89	84.76%	1	104	0	1	100.00%	0	0.00%	
91	Aikkarand GP	60	52	50	84.75%	19	40	1	0	0.00%	10	25.00%	
92	Amballoor GP	39	33	33	84.62%	37	2		31	83.78%	13	650.00%	
93	Maneed GP	26	22	22	84.62%	26			19	73.08%	6		
94	Marangattupally GP	45	39	38	84.44%	5	40	0	5	100.00%		0.00%	
95	Kottayam0Malabar GP	32	27	27	84.38%	32	0	0	25	78.13%			3 Projects Revision, 2 Multiyear,
96	Naranganam GP	51	44	43	84.31%	4	46			0.00%	2	4.35%	excludingSOprojects &including ,TS not needed for 1project
97	Ranny0Angadi GP	51	48	43	84.31%								

OFFICE OF THE CHIEF ENGINEER, LSGD, Thiruvananthapuram

PROJECT REVIEW 2016-17

Report update on 17-01-2017

SI No	Name of LSGI	Total Number of Engineering Projects	No: of projects submitted for Technical sanction	No: of projects accorded Technical sanction	Projects accorded TS in%	Total No: of Tender works	Total No: of Beneficiary committee works	Deposit works	No: of works Tendered	% of Tendered works	No: Projects executed Agreement (Beneficiary works)	% of works executed agreement (Beneficiary committee)	Remarks
98	Madavoor GP	51	43	43	84.31%	31	12	0	17	54.84%	0	0.00%	
99	Koottikkal GP	38	32	32	84.21%	7	38	0	0	0.00%	0	0.00%	
100	East Kallada GP	44	37	37	84.09%	44			36	81.82%			
101	Adat GP	44	41	37	84.09%	40	0	0	2	5.00%	0		1project instument purchase
102	Vandazhi GP	69	58	58	84.06%	69	0	0	58	84.06%	0		
103	Pandanad GP	25	21	21	84.00%	25			17	68.00%			
104	Mathilakam GP	25	21	21	84.00%	25	0	0	12	48.00%	0		
105	Neendoor GP	56	54	47	83.93%	1	55		1	100.00%	6	10.91%	
106	Marayoor GP	56	47	47	83.93%	51	5	0	36	70.59%	25	500.00%	
107	Koratty GP	56	47	47	83.93%	59	0		47	79.66%			
108	Puliyoor GP	31	26	26	83.87%	18	13		11	61.11%		0.00%	
109	Kanjirappally GP	111	93	93	83.78%	27	101	0	0	0.00%	0	0.00%	changing
110	Keezhattoor GP	74	62	62	83.78%	21	53	0	19	90.48%	1	1.89%	
111	Poonjar GP	81	67	67	83.75%	1		1		0.00%			
112	Kodumon GP	55	52	46	83.64%	8	38			0.00%		0.00%	
113	Omassery GP	67	56	56	83.58%	3	64	0		0.00%		0.00%	18 Projects for revision, 10 Projects did not get feasibility certificate
114	Kadangod GP	94	72	71	83.53%	85	0	9	58	68.24%	0		
115	Kangazha GP	48	40	40	83.33%	13	30	0	11	84.62%		0.00%	
116	Pampadumpara GP	78	66	65	83.33%	4	74	0	0	0.00%	25	33.78%	new projects added through the fund allotted to work bank
117	Mulavukad GP	30	26	25	83.33%	29	1	0	15	51.72%	0	0.00%	
118	Thiruvegappura GP	66	55	55	83.33%								
119	Thazhekkode GP	79	65	65	83.33%	45	33	1	37	82.22%	19	57.58%	
120	Kunnummal GP	58	40	40	83.33%	36	0	10	0	0.00%	0		
121	Mullankolly GP	46	35	35	83.33%	56	0	4	0	0.00%	0		
122	Parathode GP	113	94	94	83.19%	20	92	0	0	0.00%	1	1.09%	
123	Alangad GP	89	74	74	83.15%	83	6	0	51	61.45%	2	33.33%	7prijects need revision
124	Thariyod GP	41	38	34	82.93%	18			10	55.56%			
125	Cheruvathur GP	41	34	34	82.93%	40	1	0	30	75.00%	1	100.00%	Total new project is excluding own fund and spill over project 6Nos of project rqd revision
126	Alathoor GP	58	50	48	82.76%	44	10	0	35	79.55%	6	60.00%	
127	Amarambalam GP	104	86	86	82.69%	104	0	0	57	0.00%	0		
128	Mandrothuruthu GP	23	19	19	82.61%	23			19	82.61%			
129	Elamad GP	69	57	57	82.61%	36	14	0	0	0.00%	0	0.00%	
130	Velookkara GP	92	76	76	82.61%	0	92	0	0		39	42.39%	9Nos. spillover
131	Kuzhoor GP	46	38	38	82.61%	46			24	52.17%			
132	Kodoor GP	109	90	90	82.57%	30	79		24	80.00%	49	62.03%	
133	Patyam GP	40	33	33	82.50%	40	0	0	29	72.50%			2 Projects Revision, 1 cancelled.

OFFICE OF THE CHIEF ENGINEER, LSGD, Thiruvananthapuram

PROJECT REVIEW 2016-17

Report update on 17-01-2017

SI No	Name of LSGI	Total Number of Engineering Projects	No: of projects submitted for Technical sanction	No: of projects accorded Technical sanction	Projects accorded TS in%	Total No: of Tender works	Total No: of Benificary committee works	Deposit works	No: of works Tendered	% of Tendered works	No: Projects executed Agreement (Benificary works)	% of works executed agreement (Benificary committee)	Remarks
134	Cherukole GP	57	50	47	82.46%	3	45		3	100.00%	4	8.89%	excluding SO projects, including 2 revision projects & TS not needed for 2 projects
135	Mylapra GP	34	28	28	82.35%	2	32	0	2	100.00%	13	40.63%	
136	Thanithodu GP	68	56	56	82.35%	10	58	0	0	0.00%	0	0.00%	
137	West Eleri GP	79	65	65	82.28%	79				0.00%			Call for Tender on TS obtained New project
138	Elikkulam GP	73	60	60	82.19%	20	53	0	17	85.00%	7	13.21%	
139	Thalanad GP	39	32	32	82.05%	0	34					0.00%	
140	Muzhakkunnu GP	39	32	32	82.05%	39	0	0	32	82.05%	0		
141	Karassery GP	100	86	82	82.00%	97	5	0	0	0.00%	0	0.00%	2 No.s feasibility not obtained (tender on 20.12.2016) (102-2=100)
142	Cherunniyoor GP	33	27	27	81.82%		0	0	27		0		FEASIBLE PROJECTS - 27
143	Kunnukara GP	44	36	36	81.82%	44	0	0	19	43.18%	0		
144	Anchal GP	82	68	67	81.71%	11	71		1	9.09%	0	0.00%	
145	Parali GP	60	49	49	81.67%				23				
146	Ayiloor GP	92	75	75	81.52%	92	0	0	60	65.22%	0		
147	T.V. puram GP	27	24	22	81.48%	19	6	0	19	100.00%	0	0.00%	3 projects estimate under preparation
148	Edavetti GP	27	22	22	81.48%	17	10	0	9	52.94%	0	0.00%	
149	Avoli GP	43	35	35	81.40%								
150	Muriyad GP	59	55	48	81.36%	59	0	0	20	33.90%	0		
151	Pallippad GP	32	26	26	81.25%	21	11		9	42.86%		0.00%	
152	Maravanthuruthu GP	32	27	26	81.25%	30	2	0	18	60.00%	0	0.00%	2 projects estimate under preparaton
153	Kavassery GP	48	41	39	81.25%	40	0	0	34	85.00%	0		
154	Nadapuram GP	20	13	13	81.25%	10	2	4	10	100.00%	0	0.00%	10 works tendered, agrmnt executed for all.
155	Nanmanda GP	32	26	26	81.25%	32			25	78.13%			
156	Neelamperoor GP	53	43	43	81.13%	29	24	0	0	0.00%	0	0.00%	
157	Ezhumattoor GP	42	34	34	80.95%	25	17	0	12	48.00%	7	41.18%	Details excluding SO projects
158	Athavanad GP	63	51	51	80.95%	12	50	0	0	0.00%		0.00%	new projects only
159	Kurumattoor GP	73	59	59	80.82%	65	8	0	0	0.00%		0.00%	
160	Palakkuzha GP	52	42	42	80.77%	48	4	0	42	87.50%	0	0.00%	
161	Thuvvur GP	62	50	50	80.65%	2	60	0	0	0.00%	35	58.33%	3 projects need revision
162	Cheakkode GP	93	75	75	80.65%	16	77	0	2	12.50%	21	27.27%	New works only
163	Nadathara GP	67	54	54	80.60%	61	0	0	34	55.74%	0		
164	Ponmundam GP	44	34	33	80.49%	40	1	3	31	77.50%	0	0.00%	
165	Akalakkunnam GP	61	49	49	80.33%	23	38	0	22	95.65%	6	15.79%	
166	Konnathady GP	61	54	49	80.33%	3	58	0	0	0.00%	18	0.00%	
167	Kuttampuzha GP	101	81	81	80.20%	28	73	0	20	71.43%	13	17.81%	
168	Anicadu GP	81	64	64	80.00%		67	1				0.00%	including spill over works

OFFICE OF THE CHIEF ENGINEER, LSGD, Thiruvananthapuram

PROJECT REVIEW 2016-17

Report update on 17-01-2017

SI No	Name of LSGI	Total Number of Engineering Projects	No: of projects submitted for Technical sanction	No: of projects accorded Technical sanction	Projects accorded TS in%	Total No: of Tender works	Total No: of Beneficiary committee works	Deposit works	No: of works Tendered	% of Tendered works	No: Projects executed Agreement (Beneficiary works)	% of works executed agreement (Beneficiary committee)	Remarks
169	Kamakshi GP	35	30	28	80.00%	22	13	0	0	0.00%	0	0.00%	
170	Paingottoor GP	30	30	24	80.00%	8	22	0	4	50.00%	3	13.64%	
171	Koothaly GP	20	16	16	80.00%	19	1		16	84.21%		0.00%	
172	Kelakam GP	45	36	36	80.00%	18	27	0	9	50.00%	2	7.41%	no estimate pending with sub division. Return to section for correction
173	Chelakkara GP	107	83	83	79.81%	104		3	35	33.65%			
174	Pattazhi GP	64	51	51	79.69%	0	64	0	0		0	0.00%	0 no. returned for correction
175	Meenangadi GP	118	94	94	79.66%	110	8	0	77	70.00%	0	0.00%	
176	Chazhoor GP	49	45	39	79.59%	49	0	0	21	42.86%			
177	Thrikkur GP	44	35	35	79.55%	44			36	81.82%			
178	Kareepra GP	83	66	66	79.52%	13	70			0.00%		0.00%	13 revision project
179	Kollemkode GP	83	66	66	79.52%	83	0		59	71.08%			
180	Kumbalam GP	39	31	31	79.49%	39	0	0	16	41.03%	7		
181	Kaiparambu GP	73	58	58	79.45%	73	0	0	44	60.27%	0		
182	Noolpuzha GP	77	61	61	79.22%	67	10	0	31	46.27%	0	0.00%	
183	Pramadom GP	129	112	102	79.07%	3	123	0	0	0.00%	0	0.00%	
184	Cheriyana GP	43	34	34	79.07%	43			23	53.49%			
185	Vannappuram GP	81	64	64	79.01%	33	46	0	14	42.42%	0	0.00%	17 projects need revision/feasibility from other departments.
186	Arookutti GP	19	15	15	78.95%	13			4	30.77%			6 Nos KLGSDP Projects
187	Ajanur GP	109	96	86	78.90%	107	2	0	72	67.29%	1	50.00%	
188	Kadannappally0Panappuzha GP	52	41	41	78.85%	52	0	0	0	0.00%			
189	Koppam GP	85	67	67	78.82%								
190	Tharoor GP	47	42	37	78.72%	32	0	0	31	96.88%	0		
191	Payippad GP	75	59	59	78.67%	11	65	0	11	100.00%	0	0.00%	16 projects need revision
192	Elavally GP	75	59	59	78.67%	75	0	0	40	53.33%	0		
193	Cheppad GP	28	22	22	78.57%	28	0	0	20	71.43%			6no. electification
194	Pattuvam GP	28	25	22	78.57%	24	4			0.00%		0.00%	
195	Chunkathara GP	65	51	51	78.46%	26	0	0	8	30.77%	4		
196	Asamannor GP	51	40	40	78.43%	49	0	0	16	32.65%	0		
197	Manarkadu GP	74	58	58	78.38%	29	45	0	11	37.93%	8	17.78%	
198	Muppayanad GP	37	32	29	78.38%	12	25			0.00%		0.00%	
199	Chennamangalam GP	23	19	18	78.26%	21	2	0	16	76.19%	0	0.00%	
200	Poonjar Thekkekkara GP	78	64	61	78.21%	1				0.00%			
201	Morayoor GP	92	68	68	78.16%	1	86	5		0.00%	17	19.77%	
202	Kalyasseri GP	32	25	25	78.13%	32			24	75.00%			
203	Parappookkara GP	73	60	57	78.08%	73	0	0	44	60.27%	0		
204	Karimkunnam GP	18	14	14	77.78%	18	0	0	14	77.78%			

OFFICE OF THE CHIEF ENGINEER, LSGD, Thiruvananthapuram

PROJECT REVIEW 2016-17

Report update on 17-01-2017

SI No	Name of LSGI	Total Number of Engineering Projects	No: of projects submitted for Technical sanction	No: of projects accorded Technical sanction	Projects accorded TS in%	Total No: of Tender works	Total No: of Beneficiary committee works	Deposit works	No: of works Tendered	% of Tendered works	No: Projects executed Agreement (Beneficiary works)	% of works executed agreement (Beneficiary committee)	Remarks
205	Vengara GP	90	70	70	77.78%	3	87		3	100.00%	42	48.28%	
206	Keezhariyoor GP	18	14	14	77.78%	18	0	0	12	66.67%	0		
207	Uzhavoor GP	76	60	59	77.63%	47	29	0	47	100.00%		0.00%	
208	Thenkurissi GP	49	38	38	77.55%	35	14	0	19	54.29%	0	0.00%	9 Projects have to be revised.
209	Cheruvannoor GP	31	28	24	77.42%	29	2		19	65.52%		0.00%	5 nos of projects has to be obtained feasibility
210	Mala GP	53	41	41	77.36%	52	1		15	28.85%		0.00%	
211	Vengoor GP	57	44	44	77.19%	54	0	0	23	42.59%	0		
212	Chaliyar GP	57	44	44	77.19%	9	30	0	0	0.00%	0	0.00%	
213	Vallatholnagar GP	35	27	27	77.14%	35			15	42.86%			
214	Athirappilly GP	48	37	37	77.08%	46	2		37	80.43%		0.00%	
215	Changarothu GP	48	37	37	77.08%	43	7		17	39.53%	1	14.29%	2 nos. Electrical work
216	Vakkom GP	26	20	20	76.92%	26	0	0	20	76.92%			out of these 26 projects only 21 project can be submitted for TS. balance works can't be submitted for TS because projects requires revision .
217	Thanalur GP	65	53	50	76.92%	46	19	0	23	50.00%	0	0.00%	
218	Kadirur GP	39	30	30	76.92%	30			30	100.00%			T.S reqd projs. 30 nos only
219	Sooranad North GP	43	37	33	76.74%	43	0	0	21	48.84%	0		
220	Vadasserikkara GP	73	72	56	76.71%	17	56			0.00%		0.00%	
221	Vellathooval GP	77	67	59	76.62%	0	0	0	0	0.00%	44	0.00%	
222	Kongad GP	132	101	101	76.52%				22				December Dpc approved projects incorporated
223	Kottayi GP	55	42	42	76.36%	5	50	0	0	0.00%	0	0.00%	
224	Kayyur Cheemeni GP	38	29	29	76.32%	34	4	0	16	47.06%	2	50.00%	Five project Electrification,1 project Drinking water feasibility waiting,1 project permission to be availed from education dept. and 2 project req. revision.
225	Konni GP	177	155	134	76.14%	3	173	1	0	0.00%	74	42.77%	
226	Payyavoor GP	67	51	51	76.12%	59	8	0	44	74.58%		0.00%	
227	Poolamanthol GP	79	60	60	75.95%	2	77	0	0	0.00%	0	0.00%	
228	Edakkara GP	54	41	41	75.93%	30	8	0	0	0.00%	0	0.00%	
229	Ala GP	37	28	28	75.68%	37			28	75.68%			
230	Pulpatta GP	156	118	118	75.64%	3	161	0	2	66.67%	20	12.42%	New works only
231	Koodaranji GP	78	68	59	75.64%	18	60	0	12	66.67%	30	50.00%	
232	Madhur GP	119	95	90	75.63%	15	104	0	1	6.67%	18	17.31%	
233	Moodady GP	41	31	31	75.61%	38	3	0	19	50.00%	0	0.00%	
234	Munnar GP	86	65	65	75.58%	7	79	0	0	0.00%	36	45.57%	
235	Pallikkathode GP	45	34	34	75.56%	14	31	0	5	35.71%	4	12.90%	
236	Manjoor GP	97	68	68	75.56%	8	89	7	4	50.00%		0.00%	
237	Veloor GP	90	73	68	75.56%	66	24	0	45	68.18%	1	4.17%	

OFFICE OF THE CHIEF ENGINEER, LSGD, Thiruvananthapuram

PROJECT REVIEW 2016-17

Report update on 17-01-2017

SI No	Name of LSGI	Total Number of Engineering Projects	No: of projects submitted for Technical sanction	No: of projects accorded Technical sanction	Projects accorded TS in%	Total No: of Tender works	Total No: of Benificary committee works	Deposit works	No: of works Tendered	% of Tendered works	No: Projects executed Agreement (Benificary works)	% of works executed agreement (Benificary committee)	Remarks
238	Koippuram GP	61	46	46	75.41%	33	28	0	18	54.55%	17	60.71%	Details excluding SO projects
239	Angadippuram GP	134	101	101	75.37%	94	53	0	31	32.98%	24	45.28%	
240	Vijayapuram GP	69	52	52	75.36%	58	6	0	43	74.14%	0	0.00%	
241	Kolazhy GP	101	76	76	75.25%	101	0	0	7	6.93%	0		
242	Vattamkulam GP	117	88	88	75.21%	117	0	0	58	49.57%	0		
243	Manimala GP	44	33	33	75.00%	7	50	0	0	0.00%	0	0.00%	12 changing
244	Kanakkari GP	46	33	33	75.00%	7	39	2	6	85.71%		0.00%	
245	Chelmbra GP	100	80	75	75.00%	3	97	0	0	0.00%	0	0.00%	
246	Kayanna GP	36	27	27	75.00%	28	8		22	78.57%		0.00%	
247	Koorachunde GP	48	38	36	75.00%	24	24	0	19	79.17%	0	0.00%	
248	Ramanthali GP	36	27	27	75.00%	36			23	63.89%			
249	Maloor GP	20	15	15	75.00%	11	9	0	11	100.00%	0	0.00%	
250	Vengola GP	131	100	98	74.81%	131	0	0	65	49.62%			
251	Poyya GP	71	53	53	74.65%	68	11		37	54.41%		0.00%	
252	Elanthoor GP	55	41	41	74.55%	18	24		18	100.00%	21	87.50%	Details excluding SO projects, 13 projects needed revision
253	Malayalappuzha GP	55	50	41	74.55%	54	1	0	40	74.07%	22	2200.00%	
254	Kuravilangad GP	48	35	35	74.47%	8	40	1	5	62.50%		0.00%	
255	Kidangoor GP	43	32	32	74.42%	37	6	0	26	70.27%	6	100.00%	
256	Kumbalangi GP	43	32	32	74.42%	31	1	0	24	77.42%	10	20.00%	
257	Pannancherry GP	160	120	119	74.38%	155	0	0	114	73.55%	0		
258	Kozhinjampara GP	62	46	46	74.19%	44	0	0	44	100.00%	0		
259	Rayamangalam GP	58	44	43	74.14%	58	0	0	21	36.21%	0		
260	Manjalloor GP	58	43	43	74.14%								
261	Kunnothuparamba GP	54	42	40	74.07%	54	0	0	28	51.85%			
262	Piravanthoor GP	96	77	71	73.96%	1	95	0	0	0.00%	36	37.89%	9 land not available
263	Chakkittappara GP	46	36	34	73.91%	8	42		4	50.00%	13	30.95%	4 nos of projects has to be obtained feasibility
264	Neduvathoor GP	88	67	65	73.86%	9	79		7	77.78%		0.00%	
265	Avanoor GP	91	65	65	73.86%	19	72	3	11	57.89%	1	1.39%	
266	Moorkanadu GP	76	57	56	73.68%	53	23	0	1	1.89%	0	0.00%	
267	Perambra GP	53	39	39	73.58%	75	2		39	52.00%			2 nos of projects not feasible for SCP fund ,1 no. to be obtained feasibility, 17 nos to be revised, 1 no. rate cotract work, 1 no- Electrical work, 1 no.-Land not available, 1 no.- Cancelled
268	Thiruvaniyoor GP	83	61	61	73.49%	83	0	0	61	73.49%	0		
269	Kunnanthanam GP	30	22	22	73.33%	35	0			0.00%			
270	Vakathanam GP	60	47	44	73.33%	17	43		0	0.00%	0	0.00%	13 projects need revision
271	Vadanappally GP	45	35	33	73.33%	42	0	0	17	40.48%	0		
272	Moonniyoor GP	82	60	60	73.17%	45	37	0	30	66.67%	0	0.00%	

OFFICE OF THE CHIEF ENGINEER, LSGD, Thiruvananthapuram

PROJECT REVIEW 2016-17

Report update on 17-01-2017

SI No	Name of LSGI	Total Number of Engineering Projects	No: of projects submitted for Technical sanction	No: of projects accorded Technical sanction	Projects accorded TS in%	Total No: of Tender works	Total No: of Benificary committee works	Deposit works	No: of works Tendered	% of Tendered works	No: Projects executed Agreement (Benificary works)	% of works executed agreement (Benificary committee)	Remarks
273	Kattukambal GP	52	38	38	73.08%	52	0	0	38	73.08%	0		
274	Mulakkuzha GP	63	46	46	73.02%	63			44	69.84%			
275	Kadavalloor GP	63	46	46	73.02%	63	0	0	40	63.49%	0		Total Projects-95, Spill Over Projects-30, New projects-65
276	Ayavana GP	48	35	35	72.92%								
277	Thirumittakkode GP	48	35	35	72.92%	48			20	41.67%			
278	Kuttiattoor GP	48	43	35	72.92%	48	0	0	24	50.00%			
279	Padanna GP	48	35	35	72.92%	48	0	0	21	43.75%	0		5 Nos Land yet to decide,3 Nos (SCP)Feasibility rejected,3Nos SCP waiting for feasibility ,2Nos required for additional fund (Total no.of project except 1 own fund project)
280	Enadimangalam GP	11	9	8	72.73%								
281	Meloor GP	33	24	24	72.73%	33	3		17	51.52%		0.00%	
282	Udayagiri GP	55	40	40	72.73%	15	40	0	0	0.00%		0.00%	
283	Mulamkunnathukavu GP	106	83	77	72.64%	106	0	0	28	26.42%	0		
284	Karakkurissi GP	73	65	53	72.60%	72	0	0	50	69.44%	0		50 nos tendered, but contractors boycotted
285	Rajakumari GP	62	45	45	72.58%		62				30	48.39%	
286	Kanchiyar GP	80	60	58	72.50%	1	79	0	0	0.00%	15	18.99%	
287	Nedumbasserri GP	87	63	63	72.41%	87	0	0	46	0.00%	0		
288	Malampuzha GP	29	21	21	72.41%	29	0	0	21	72.41%			
289	Nenmeni GP	130	89	89	72.36%	105	25	7	32	30.48%	0	0.00%	
290	Chottanikkara GP	48	34	34	72.34%	24	23	1	14	58.33%	4	17.39%	
291	Ayancherry GP	94	68	68	72.34%	64	30	0	44	68.75%	0	0.00%	AE Addl. charge
292	Kokkayar GP	65	47	47	72.31%	15	50	0	0	0.00%	29	58.00%	
293	Sooranad South GP	43	34	31	72.09%	43	0	0	25	0.00%	0		5
294	Pathanapuram GP	86	62	62	72.09%	28	58	0	0	0.00%	10	17.24%	0 no.s returned for correction
295	Varappetty GP	50	36	36	72.00%	0	50	0	0		30	60.00%	
296	Othukkungal GP	58	41	41	71.93%	33	24	1	32	96.97%	14	58.33%	
297	Oorakam GP	57	41	41	71.93%	2	55		0	0.00%	11	20.00%	4- projects requires revision
298	Koottilangadi GP	89	57	64	71.91%	59	3	0	37	62.71%	0	0.00%	
299	Kumaramangalam GP	32	29	23	71.88%		32	0	0		2	6.25%	
300	Ranny GP	39	34	28	71.79%								
301	Cheranallor GP	39	28	28	71.79%	39	0	0	0	0.00%	0	0.00%	
302	Arikkulam GP	47	28	28	71.79%	31	8	8	17	54.84%	0	0.00%	
303	Kakkoor GP	53	38	38	71.70%	40			35	87.50%			
304	Thachanattukara GP	155	108	108	71.52%	150	1	4	95	63.33%	0	0.00%	
305	Kodencherry GP	151	110	108	71.52%	15	136	0	7	46.67%	52	38.24%	
306	Karoor GP	77	64	55	71.43%	2	78	0	0	0.00%	0	0.00%	
307	Kanthalloor GP	63	45	45	71.43%	2	61	0	0	0.00%	21	34.43%	

OFFICE OF THE CHIEF ENGINEER, LSGD, Thiruvananthapuram

PROJECT REVIEW 2016-17

Report update on 17-01-2017

SI No	Name of LSGI	Total Number of Engineering Projects	No: of projects submitted for Technical sanction	No: of projects accorded Technical sanction	Projects accorded TS in%	Total No: of Tender works	Total No: of Beneficiary committee works	Deposit works	No: of works Tendered	% of Tendered works	No: Projects executed Agreement (Beneficiary works)	% of works executed agreement (Beneficiary committee)	Remarks
308	Nenmara GP	63	45	45	71.43%	63	0	0	33	52.38%	0		
309	Mankara GP	42	30	30	71.43%	42	0	0	22	52.38%			
310	Muthuvalloor GP	70	50	50	71.43%			0	0		0		
311	Beloor GP	42	4	30	71.43%		31		6		18	58.06%	
312	Erumeli GP	186	136	132	71.35%	7	178	1	3	42.86%	0	0.00%	
313	Karukutty GP	94	74	67	71.28%	52	50	0	27	51.92%	11	22.00%	
314	Kadanad GP	52	40	37	71.15%	2	59	0	0	0.00%	0	0.00%	
315	Edavaka GP	97	80	69	71.13%	92	0		47	51.09%	0		
316	Kodamthuruthu GP	31	25	22	70.97%	2	29	0	0	0.00%	1	3.45%	revision required : 3.
317	Arimpoor GP	51	42	36	70.59%	50	0	0	20	40.00%			
318	Marutharod GP	61	45	43	70.49%	61	0	0	36	59.02%			
319	Maniyoor GP	61	43	43	70.49%	57	4	0	43	75.44%	0	0.00%	
320	Mundakkayam GP	135	95	95	70.37%	14	133	0	0	0.00%	1	0.75%	fund to pth
321	Pallassana GP	54	38	38	70.37%	54	0	0	37	68.52%	0		
322	Kannadi GP	64	45	45	70.31%	64	0	0	40	62.50%	0		
323	Nagalassery GP	88	61	61	70.11%	20	6	1	20	100.00%		0.00%	
324	Eraviperoor GP	54	35	35	70.00%	27	23	4	0	0.00%	0	0.00%	Details including SO projects
325	Thoombamon GP	20	14	14	70.00%	20				0.00%			
326	Mararikkulam North GP	20	14	14	70.00%	8	12	0	6	75.00%	0	0.00%	
327	Elamkunnappuzha GP	70	50	49	70.00%	70	0	0	49	70.00%	0	0.00%	
328	Puzhakkattiri GP	90	64	63	70.00%	79	10	0	24	30.38%	0	0.00%	
329	Kuzhimanna GP	140	98	98	70.00%	0	140	0	0		10	7.14%	New works only
330	Kakkody GP	90	63	63	70.00%	85	5		54	63.53%		0.00%	
331	Kattippara GP	50	37	35	70.00%	50	0	0	23	46.00%	0		
332	Kunhimangalam GP	30	21	21	70.00%	29	1		20	68.97%		0.00%	
333	Ambalappara GP	146	115	102	69.86%	142	0	0	97	68.31%			
334	Pirayiri GP	86	60	60	69.77%		86					0.00%	December Dpc approved projects incorporated
335	Meenja GP	43	37	30	69.77%	3	40	0	0	0.00%	0	0.00%	
336	Eranholi GP	33	23	23	69.70%	38	1	0	20	52.63%	0	0.00%	1 submitted to EE,1 revision project,1electrical work,1 deposit work (KWA)
337	Elappara GP	59	39	39	69.64%	2	54	3	0	0.00%	26	48.15%	
338	Bharananjanam GP	46	35	32	69.57%	4	44	0	0	0.00%	2	4.55%	
339	Orumanayoor GP	23	17	16	69.57%	32	0	0	9	28.13%			
340	East Eleri GP	69	49	48	69.57%	69	0	0	23	33.33%	0		Call for Tender on TS obtaint New project
341	Anakkayam GP	124	83	82	69.49%	6	112	6		0.00%	39	34.82%	
342	Nedumkandam GP	131	91	91	69.47%	9	119		0	0.00%	50	42.02%	5 new projects added through the fund of world bank
343	Valavannoor GP	72	52	50	69.44%	14	58	0	0	0.00%	0	0.00%	
344	Atholy GP	72	50	50	69.44%	39	33	0	21	53.85%	0	0.00%	

OFFICE OF THE CHIEF ENGINEER, LSGD, Thiruvananthapuram

PROJECT REVIEW 2016-17

Report update on 17-01-2017

SI No	Name of LSGI	Total Number of Engineering Projects	No: of projects submitted for Technical sanction	No: of projects accorded Technical sanction	Projects accorded TS in%	Total No: of Tender works	Total No: of Beneficiary committee works	Deposit works	No: of works Tendered	% of Tendered works	No: Projects executed Agreement (Beneficiary works)	% of works executed agreement (Beneficiary committee)	Remarks
345	Kadakkavur GP	62	44	43	69.35%	62	0	0	39	62.90%			out of 62 projects, 12 projects required revision for amount,so TS cant be accorded.only 50 projects needs TS.
346	Peruvanthanam GP	75	52	52	69.33%	18	57	0	0	0.00%	5	8.77%	
347	Seethathodu GP	78	59	54	69.23%	5	73			0.00%		0.00%	
348	Thrippangode GP	65	45	45	69.23%	60	5	0	29	48.33%		0.00%	Additional charge AE
349	Kizhakkanchery GP	120	88	83	69.17%	120	0	0	83	69.17%	0		
350	Nellaya GP	94	66	65	69.15%	24	70	0	15	62.50%		0.00%	
351	Mannamcherry GP	55	38	38	69.09%	6	49	0	1	16.67%		0.00%	
352	Porkkulam GP	42	30	29	69.05%	42	0	0	29	69.05%	0		
353	Tholloor GP	45	31	31	68.89%	39	6	0	0	0.00%	6	100.00%	
354	Omallur GP	61	43	42	68.85%	20	39			0.00%	2	5.13%	Details excluding SO projects
355	Venmani GP	61	43	42	68.85%	61			42	68.85%			
356	Perumbalam GP	16	11	11	68.75%	4	12		2	50.00%		0.00%	5 Nos projects to be recvised
357	Nenmenikkara GP	48	33	33	68.75%	48			33	68.75%			
358	Pattanchery GP	73	50	50	68.49%	73	0		0	0.00%			
359	Upputhara GP	114	84	78	68.42%	8	106	0	4	50.00%	1	0.94%	
360	Peringara GP	67	48	45	68.18%		66	1				0.00%	1 deposit work
361	Kadamakkudi GP	22	15	15	68.18%	0	22	0	0	0.00%	0	0.00%	
362	Koovappady GP	25	17	17	68.00%	23	2	0	0	0.00%	0	0.00%	
363	Avinissery GP	50	37	34	68.00%	50	0	0	25	50.00%	0		For 10 works land has to be relinquished, one project has to be revised.
364	Puduppady GP	75	55	51	68.00%	75	0	0	20	26.67%			11 Projects did not get feasibility, 7 projects does not need TS
365	Ongallur GP	110	78	72	67.92%			4	4		4		
366	Kuttikol GP	53	7	36	67.92%			0					
367	Nalleppilly GP	84	57	57	67.86%	46	0	0	42	91.30%	0		
368	Balusseri GP	56	40	38	67.86%	46	10	0	33	71.74%	0	0.00%	
369	Chengottukav GP	56	38	38	67.86%	51	5	0	21	41.18%	0	0.00%	
370	Pannyannoor GP	28	19	19	67.86%	19			19	100.00%			T.S reqd projs. 19 nos only
371	Chemmanad GP	97	65	65	67.71%	49	47	1	45	91.84%	4	8.51%	
372	Rajakkad GP	68	46	46	67.65%	1	67			0.00%	20	29.85%	
373	Udayamperoor GP	34	23	23	67.65%	33	1		19	57.58%		0.00%	
374	Ozhoor GP	34	26	23	67.65%	30	4	0	17	56.67%	4	100.00%	
375	Kavanoor GP	145	100	98	67.59%	35	126	0	28	80.00%	40	31.75%	New works only
376	Cherukavu GP	77	52	52	67.53%			0	0		0		
377	Yeroor GP	92	63	62	67.39%	4	88	0	0	0.00%	0	0.00%	
378	Ranny0Pazhavangadi GP	49	39	33	67.35%	46	2			0.00%		0.00%	
379	Eramala GP	49	34	33	67.35%	49	0	0	49	100.00%	0		Total New Projects - 49

OFFICE OF THE CHIEF ENGINEER, LSGD, Thiruvananthapuram

PROJECT REVIEW 2016-17

Report update on 17-01-2017

SI No	Name of LSGI	Total Number of Engineering Projects	No: of projects submitted for Technical sanction	No: of projects accorded Technical sanction	Projects accorded TS in%	Total No: of Tender works	Total No: of Beneficiary committee works	Deposit works	No: of works Tendered	% of Tendered works	No: Projects executed Agreement (Beneficiary works)	% of works executed agreement (Beneficiary committee)	Remarks
380	Pulikkal GP	67	45	45	67.16%			0	0		0		
381	Thavanoor GP	70	47	47	67.14%	70	0	0	29	41.43%	0		
382	Kumbala GP	73	49	49	67.12%	28	45	0	23	82.14%	11	24.44%	
383	Vallikkunnu GP	149	100	100	67.11%	0	149	0	0	0.00%	29	19.46%	Full additional charge
384	Vettathur GP	85	57	57	67.06%	2	83	0	1	50.00%	0	0.00%	
385	Chirakkadavu GP	142	95	95	66.90%	37	125	0	0	0.00%		0.00%	Spill over 20 New 142
386	Malayattoor0Neeleswaram GP	21	15	14	66.67%	14	9	0	11	78.57%		0.00%	
387	Desamangalam GP	36	25	24	66.67%								
388	Manaloor GP	51	35	34	66.67%	43	8	0	0	0.00%		0.00%	
389	Agali GP	105	70	70	66.67%	34	71	0	26	76.47%	0	0.00%	
390	Pookkottoor GP	69	46	46	66.67%	19	50		14	73.68%	21	42.00%	
391	Edavanna GP	145	96	96	66.67%	12	132	1	3	25.00%	50	37.88%	New works only
392	Chekkyad GP	54	36	36	66.67%	53	0	0	34	64.15%	0		tender on 13 January ;notice published
393	Panathady GP	69	64	46	66.67%	66				0.00%			Call for Tender on TS obtaint New project
394	Kalpakancheri GP	86	57	57	66.28%	45	41	0	26	57.78%	28	68.29%	new projects only
395	Chalavara GP	71	47	47	66.20%	48	21	0	23	47.92%		0.00%	
396	Thrikkodithanam GP	65	44	43	66.15%	54	11	0	23	42.59%	0	0.00%	21worksneedrevision
397	Kodassery GP	121	81	80	66.12%	1	120			0.00%		0.00%	
398	Edayoor GP	103	68	68	66.02%	64	39	0	18	28.13%	15	38.46%	new projects only
399	Mankada GP	91	63	60	65.93%	63	28	0	0	0.00%	0	0.00%	
400	Puthussery GP	89	59	58	65.91%	88	0	1	58	65.91%			
401	Keezhparamba GP	88	58	58	65.91%	47	44	0	28	59.57%	5	11.36%	New works only
402	Vellamunda GP	199	135	131	65.83%	193	5	0	76	39.38%	5	100.00%	
403	Chenneerkkara GP	76	50	50	65.79%	19	48		14	73.68%	5	10.42%	Details excluding SO projects
404	Ulliyeri GP	73	49	48	65.75%	68	5	0	42	61.76%	0	0.00%	5 Nos Feasibility required, 1 No canal permission required, 5 Nos PWD Electrical Estimate needed, 1No work cancelle6
405	kottnadu GP	35	23	23	65.71%	6	28			0.00%		0.00%	
406	Thekkumkara GP	71	56	46	65.71%		29	1				0.00%	
407	Choondal GP	67	50	44	65.67%	14	53	0	0	0.00%	29	54.72%	
408	Meppady GP	100	65	65	65.66%	45	14	1	45	100.00%		0.00%	
409	Kottangal GP	32	24	21	65.63%	9	43			0.00%		0.00%	
410	Kallooppara GP	29	19	19	65.52%	29			15	51.72%			
411	Kozhuvanal GP	52	36	34	65.38%	0	50	0	0		4	8.00%	
412	Vaniyamkulam GP	98	65	64	65.31%	98	0	0	26	26.53%			
413	Areekode GP	95	63	62	65.26%	56	39	0	24	42.86%	10	25.64%	New works only
414	Naranamoozhi GP	23	18	15	65.22%	23				0.00%			
415	Karimpa GP	40	26	26	65.00%	37	1	0	0	0.00%	1	100.00%	

OFFICE OF THE CHIEF ENGINEER, LSGD, Thiruvananthapuram

PROJECT REVIEW 2016-17

Report update on 17-01-2017

SI No	Name of LSGI	Total Number of Engineering Projects	No: of projects submitted for Technical sanction	No: of projects accorded Technical sanction	Projects accorded TS in%	Total No: of Tender works	Total No: of Beneficiary committee works	Deposit works	No: of works Tendered	% of Tendered works	No: Projects executed Agreement (Beneficiary works)	% of works executed agreement (Beneficiary committee)	Remarks
416	Thottappuzhassery GP	37	24	24	64.86%	16	21	0	10	62.50%	12	57.14%	Details excluding SO projects
417	Panavally GP	37	24	24	64.86%	5	32			0.00%		0.00%	8 Nos project to be revised
418	Kondazhi GP	54	35	35	64.81%	49	5			0.00%		0.00%	
419	Kadampanad GP	71	48	46	64.79%								
420	Vanimel GP	71	49	46	64.79%	48	23	0	20	41.67%	0	0.00%	tender on 12 January 2017
421	Vallappuzha GP	48	35	31	64.58%	22	26	0	21	95.45%		0.00%	
422	Nilamel GP	31	20	20	64.52%	0	20	0	0		3	15.00%	
423	Vazhikkadavu GP	93	60	60	64.52%	12	47	0	5	41.67%	0	0.00%	
424	Pullur Periya GP	63	40	40	64.52%	59	3	1	30	50.85%		0.00%	
425	Niranam GP	28	18	18	64.29%	7	21		0	0.00%		0.00%	excluding spillover
426	Vellangalloor GP	14	9	9	64.29%	13	1	0	9	69.23%	0	0.00%	3projects modification is needed 4No spill over
427	Lekkidi Peroor GP	67	44	43	64.18%	27	40	0	7	25.93%	5	12.50%	
428	Sreenarayanapuram GP	53	34	34	64.15%	52	0	0	34	65.38%	0		5 projects dropped
429	Pallikkal GP	86	58	55	63.95%	2	84	0	0	0.00%	0	0.00%	
430	Puramattom GP	36	23	23	63.89%	5	31	0		0.00%	14	45.16%	Details including SO projects
431	Keralassery GP	47	30	30	63.83%								
432	Thrikkaderi GP	102	65	65	63.73%	76	22	0	21	27.63%		0.00%	
433	Kodumpu GP	66	42	42	63.64%	66	0	0	0	0.00%			
434	Kottiyoor GP	74	47	47	63.51%	65	9	0	40	61.54%	0	0.00%	no estimate pending with sub division. Return to section for correction
435	Kandanassery GP	52	35	33	63.46%	52	0	0	29	55.77%	0		Total New Projects 48+4 (World Bank Project-4)
436	Kadampazhipuram GP	71	48	45	63.38%	29	1	0	29	100.00%		0.00%	29nos tendered ,but contractors boycotted
437	Vadakkekkara GP	30	22	19	63.33%	29	1	0	16	55.17%	0	0.00%	
438	Thalakkad GP	106	67	67	63.21%	106			62	58.49%			Additional charge AE, 5 projects under revision
439	Vilakkudy GP	76	59	48	63.16%	5	71	0	0	0.00%	0	0.00%	0 no.s returned for correction
440	Kulanada GP	92	58	58	63.04%	90	1		31	34.44%		0.00%	
441	Vazhathoppe GP	73	46	46	63.01%	2	72	0	0	0.00%	0	0.00%	
442	Kottuvalli GP	54	42	34	62.96%	54	0	0	18	33.33%	0		
443	Mangalam GP	54	34	34	62.96%	40	6	0	21	52.50%	1	16.67%	
444	Edathala GP	70	44	44	62.86%	7	63	0	0	0.00%		0.00%	
445	Aloor GP	121	76	76	62.81%	32	88			0.00%		0.00%	
446	Unnikulam GP	83	52	52	62.65%	83	0	0	51	61.45%	0		
447	Naduvil GP	99	64	62	62.63%	4	95	0	0	0.00%		0.00%	
448	Devikulam GP	64	40	40	62.50%	1	63	0	0	0.00%	18	28.57%	
449	Punnayur GP	40	25	25	62.50%	48	0	0	8	16.67%			
450	Akathethara GP	56	38	35	62.50%	56	0	0	30	53.57%			

OFFICE OF THE CHIEF ENGINEER, LSGD, Thiruvananthapuram

PROJECT REVIEW 2016-17

Report update on 17-01-2017

SI No	Name of LSGI	Total Number of Engineering Projects	No: of projects submitted for Technical sanction	No: of projects accorded Technical sanction	Projects accorded TS in%	Total No: of Tender works	Total No: of Beneficiary committee works	Deposit works	No: of works Tendered	% of Tendered works	No: Projects executed Agreement (Beneficiary works)	% of works executed agreement (Beneficiary committee)	Remarks
451	Purameri GP	32	20	20	62.50%	32	0	0	19	59.38%	0		19 works tendered on 27 December
452	Kayakkody GP	48	30	30	62.50%	48	0	0	20	41.67%	0		A.E. in Contract basis
453	Kuttiyadi GP	54	33	33	62.26%	50	3	1	30	60.00%	0	0.00%	A.E. Addl Charge
454	Vadakarappathy GP	45	28	28	62.22%	25	7	0	18	72.00%	0	0.00%	
455	Nellikuzhy GP	74	51	46	62.16%	68	6	0	30	44.12%	0	0.00%	
456	Kuttoor GP	29	18	18	62.07%	5	24		0	0.00%		0.00%	excluding spillover
457	Kappoor GP	87	54	54	62.07%	62	2			0.00%		0.00%	
458	Eruvassery GP	50	31	31	62.00%	39	11	0	31	79.49%		0.00%	
459	Pallippuram GP	67	39	39	61.90%	63		4	34	53.97%			
460	Muthuthala GP	84	53	52	61.90%	40	44			0.00%		0.00%	
461	Niramaruthoor GP	63	43	39	61.90%	63	0	0	33	52.38%	0		
462	Kadukutty GP	81	50	50	61.73%	71	0		34	47.89%			
463	Mutholy GP	60	38	37	61.67%	0	65	0	0		0	0.00%	
464	Kalanjoor GP	73	45	45	61.64%	45				0.00%			
465	Vazhayoor GP	109	67	67	61.47%	27	82	0	0	0.00%	0	0.00%	
466	Irimbiliyam GP	70	43	43	61.43%	71	0	0	37	52.11%	0		new projects only
467	Pindimana GP	44	27	27	61.36%	42	2	0	26	61.90%	0	0.00%	
468	Makaraparamb GP	85	53	52	61.18%	20	64	0	0	0.00%	0	0.00%	
469	Pattithara GP	72	44	44	61.11%	11			11	100.00%			
470	Ulikkal GP	77	60	47	61.04%	77	0	0	41	53.25%			
471	Chorad GP	41	28	25	60.98%	1	15	0	0	0.00%	7		Total New projects-41, 1 Purchase Project, 2 need revision 23 Nos. Acre. Agency.
472	Melarkode GP	74	45	45	60.81%	74	0	0	36	48.65%	0		
473	Thrithala GP	53	31	31	60.78%	8	20	2	8	73.90%		0.00%	
474	Ambalavayal GP	107	65	65	60.75%	107	0	0	43	40.19%	0		
475	Idukki0Kanjikkuzhi GP	84	51	51	60.71%	3	81	0	0	0.00%	0	0.00%	
476	Chemancheri GP	61	34	34	60.71%	1	55	5	0	0.00%	20	36.36%	
477	Naduvannoor GP	43	26	26	60.47%	40	2	0	22	55.00%	1	50.00%	
478	Kumbadje GP	48	5	29	60.42%	0	48					0.00%	klsmdp 2016-17 two estimate TS submitted and got TS, tender notification published
479	Vandanmedu GP	106	68	64	60.38%	3	103	0	0	0.00%	15	14.56%	
480	Mannoor GP	63	38	38	60.32%								December Dpc approved projects incorporated
481	Aryad GP	35	21	21	60.00%	33	2	0	17	51.52%		0.00%	13 projects are to be revised.
482	Mavelikkara Thamarakkulam GP	45	32	27	60.00%	42	3	0		0.00%		0.00%	tender opened
483	Kottopady GP	55	33	33	60.00%	49	6		31	63.27%	0	0.00%	
484	Vadakkanchery GP	100	78	60	60.00%	93	0	0	53	56.99%	0		
485	Marakkara GP	124	74	74	59.68%	124	0	0	74	59.68%	0		new projects only

OFFICE OF THE CHIEF ENGINEER, LSGD, Thiruvananthapuram

PROJECT REVIEW 2016-17

Report update on 17-01-2017

SI No	Name of LSGI	Total Number of Engineering Projects	No: of projects submitted for Technical sanction	No: of projects accorded Technical sanction	Projects accorded TS in%	Total No: of Tender works	Total No: of Beneficiary committee works	Deposit works	No: of works Tendered	% of Tendered works	No: Projects executed Agreement (Beneficiary works)	% of works executed agreement (Beneficiary committee)	Remarks
486	Kavilumpara GP	52	31	31	59.62%	52	0	0	13	25.00%	0		A.E. Addl Charge
487	Thachampara GP	64	38	38	59.38%	41	23	0	30	73.17%	15	65.22%	
488	Thiruvampady GP	93	55	55	59.14%	70	23	0	0	0.00%	0	0.00%	
489	Njarakkal GP	39	23	23	58.97%	39	0	0	0	0.00%			
490	Kalloorkad GP	73	56	56	58.90%								
491	Thurayoor GP	46	35	27	58.70%	45			20	44.44%			
492	Mulloorkkara GP	58	41	34	58.62%	58	0	0	0	0.00%	0		
493	Kulukallur GP	128	77	75	58.59%	17	111			0.00%		0.00%	
494	Pallikkal GP	41	24	24	58.54%	20				0.00%			
495	Vorkady GP	123	73	72	58.54%	8	115	0	0	0.00%	0	0.00%	
496	Kurichy GP	53	31	31	58.49%	11	45	0	5	45.45%	0	0.00%	
497	Peerumedu GP	132	76	76	58.46%	6	124	2		0.00%	19	15.32%	
498	Erathu GP	84	55	49	58.33%	48				0.00%			
499	Edavanakad GP	48	28	28	58.33%	39	9		15	38.46%		0.00%	
500	Mattathoor GP	120	70	70	58.33%	145			31	21.38%			Including spill over
501	Perumannaklari GP	24	16	14	58.33%	0	24	0	0		0	0.00%	
502	Poothady GP	48	36	28	58.33%	38	10	0	15	39.47%			
503	Poruvazhy GP	68	42	39	58.21%	28	39	1	26	0.00%	0	0.00%	
504	Balal GP	98	67	57	58.16%	84	0	0	23	27.38%	0		Call for Tender on TS obtaint New project
505	Kadapra GP	43	25	25	58.14%	4	39		0	0.00%		0.00%	3 new world bank works
506	Kodakara GP	93	54	54	58.06%	92			54	58.70%			
507	Nannamukku GP	31	25	18	58.06%	31	0	0	0	0.00%	0		
508	Mudakkuzha GP	45	26	26	57.78%	23	22			0.00%		0.00%	
509	Kumily GP	156	82	82	57.75%	112	30	14	65	58.04%	6	20.00%	
510	Nedumbram GP	49	28	28	57.14%	5	44		0	0.00%		0.00%	excluding spillover
511	Muliyar GP	86	25	49	56.98%		81				18	22.22%	
512	Thiruvilwamala GP	102	59	58	56.86%	82	20		55	67.07%		0.00%	
513	Thalayazham GP	46	26	26	56.52%	15	21	0	6	40.00%	0	0.00%	12 Nos. new projects. Estimate under preparation. 3 projects - revision projects
514	Karadukka GP	39	7	22	56.41%	39		0	16	0.00%	0		call for tender
515	Pookkottukavu GP	48	33	27	56.25%	48	0	0	18	37.50%	0		
516	Velam GP	49	27	27	56.25%	48	0	1	22	45.83%	0		
517	Muthalamada GP	57	32	32	56.14%	57	0		32	56.14%			
518	Chittattukara GP	25	17	14	56.00%	25	0	0	14	56.00%	0		
519	Engandiyoor GP	34	19	19	55.88%	26	0	0	12	0.00%	0		
520	Pallivasal GP	81	50	45	55.56%	2	79	0	0	0.00%	28	0.00%	
521	Ponmala GP	113	62	62	55.36%	29	83	1	15	51.72%	45	54.22%	30 Nos require revision
522	Kallara GP	47	27	26	55.32%	47	0		26	55.32%			
523	Nayarambalam GP	47	26	26	55.32%	47	0	0	10	21.28%			

OFFICE OF THE CHIEF ENGINEER, LSGD, Thiruvananthapuram

PROJECT REVIEW 2016-17

Report update on 17-01-2017

SI No	Name of LSGI	Total Number of Engineering Projects	No: of projects submitted for Technical sanction	No: of projects accorded Technical sanction	Projects accorded TS in%	Total No: of Tender works	Total No: of Beneficiary committee works	Deposit works	No: of works Tendered	% of Tendered works	No: Projects executed Agreement (Beneficiary works)	% of works executed agreement (Beneficiary committee)	Remarks
524	Thalavoor GP	76	40	42	55.26%	1	75	0	0	0.00%	6	8.00%	4 no.s returned for correction
525	Ranni Perinadu GP	89	52	49	55.06%	20	69			0.00%		0.00%	
526	Karalam GP	80	48	44	55.00%	80	0	0	30	37.50%	0		Total No. of work 80. 71 new project. 8 spill over 1 no. amount correction in project.
527	A.R. Nagar GP	75	41	41	54.67%	0	75		0		21	28.00%	
528	Kuthannoor GP	79	43	43	54.43%	78	1	0	30	38.46%	0	0.00%	
529	Ramamangalam GP	35	19	19	54.29%	35	0	0	12	34.29%	0		Internet facility not provided to AE
530	Perumpadappu GP	35	30	19	54.29%	35	0	0	19	54.29%	0		
531	Puthupariyaram GP	61	46	33	54.10%	60	0	0	27	45.00%			
532	Perinjanam GP	41	23	22	53.66%	29	6	0	13	44.83%	0	0.00%	
533	Purathoor GP	69	37	37	53.62%	69	2	0	35	50.72%		0.00%	
534	Chembu GP	43	23	23	53.49%	38	5	0	19	50.00%	0	0.00%	3projects not given F.S.11 projects estimate under preparation
535	Polppulli GP	58	34	31	53.45%	26	0	0	26	100.00%	0		
536	Paivalike GP	94	59	50	53.19%	7	87			0.00%		0.00%	
537	Poothrikka GP	66	35	35	53.03%	66	0	0	18	0.00%	0		
538	Kaviyoor GP	34	17	18	52.94%	39	0		0	0.00%			
539	Marady GP	17	9	9	52.94%								
540	Chellanam GP	40	21	21	52.50%	40	0	0	21	52.50%	0		
541	Pothukal GP	92	48	48	52.17%	15	19	0	0	0.00%	0	0.00%	
542	Thirunavaya GP	77	41	40	51.95%	77	0	0	40	51.95%			Additional charge AE, 12 projects under revision
543	Varavoor GP	60	32	30	51.72%	52	0	2	0	0.00%	0		
544	Meenanchil GP	74	38	38	51.35%	0	74	0	0		0	0.00%	
545	Alamkod GP	81	55	41	51.25%	75	5	1	0	0.00%	0	0.00%	
546	Vandiperiyar GP	124	62	62	51.24%	18	103	3	0	0.00%	24	23.30%	
547	Urangattiri GP	88	45	45	51.14%	14	71	0	7	50.00%	7	9.86%	New works only
548	Chinnakkanal GP	45	24	23	51.11%	0	45	0	0		3	6.67%	
549	Padiyur GP	36	18	18	50.00%	36	0	0	16	44.44%	0		20Nos spill over
550	Vellinezhi GP	54	35	27	50.00%	51	0	0	24	47.06%	0		
551	Kuttippuram GP	44	22	22	50.00%	33	11	0	0	0.00%		0.00%	new projects only
552	Kalady GP	52	26	26	50.00%	52	0	0	18	34.62%	0		
553	Chengala GP	124	66	62	50.00%	65	59	0	18	27.69%	4	6.78%	
554	Thamarassery GP	160	79	79	49.69%	25	134	1	9	36.00%	0	0.00%	
555	Vazhakkad GP	113	56	56	49.56%			0	0		0		
556	Vadavukode0Puthenkuri ssu GP	67	33	33	49.25%	44	23	0	20	45.45%	0	0.00%	
557	Vettam GP	31	15	15	48.39%	31	0	0	3	9.68%			Additional charge AE
558	Elavanchery GP	58	33	28	48.28%	57	0	0	20	35.09%	0		need projects

OFFICE OF THE CHIEF ENGINEER, LSGD, Thiruvananthapuram

PROJECT REVIEW 2016-17

Report update on 17-01-2017

SI No	Name of LSGI	Total Number of Engineering Projects	No: of projects submitted for Technical sanction	No: of projects accorded Technical sanction	Projects accorded TS in%	Total No: of Tender works	Total No: of Beneficiary committee works	Deposit works	No: of works Tendered	% of Tendered works	No: Projects executed Agreement (Beneficiary works)	% of works executed agreement (Beneficiary committee)	Remarks
559	Kuzhippally GP	23	11	11	47.83%	22	1		11	50.00%		0.00%	
560	Keerampara GP	30	14	14	46.67%	5	25		5	100.00%	1	4.00%	
561	Ezhikkara GP	26	16	12	46.15%	26	0	0	9	34.62%	0		
562	Kunnathunad GP	74	34	34	45.95%	68	6	0	24	35.29%	0	0.00%	
563	Peruvallloor GP	59	29	27	45.76%	4	55	0	0	0.00%	0	0.00%	
564	Badaduka GP	94	17	42	44.68%	50	40			0.00%		0.00%	
565	Puthiga GP	56	26	25	44.64%	6	50	0		0.00%		0.00%	
566	Erumappetty GP	83	48	37	44.58%	62	23	0	0	0.00%	0	0.00%	
567	Mulanthuruthy GP	48	21	21	43.75%	48			20	41.67%	12		
568	Chapparapadavu GP	114	51	49	42.98%	12	102	0	0	0.00%		0.00%	
569	Adimaly GP	129	62	54	41.86%	2	127	0	2	0.97%	30	97.00%	
570	Alanalloor GP	159	66	66	41.51%	34	125	0	0	0.00%	15	12.00%	
571	Nelliyampathy GP	80	33	33	41.25%	80	0	0	0	0.00%	0		
572	Karimpuzha GP	113	73	46	40.71%	93	20	0	41	44.09%	0	0.00%	
573	Ayyappankovil GP	37	24	15	40.54%	1	36	0	0	0.00%	4	11.11%	
574	Puthoor. GP	87	38	35	40.23%	9	78	0	0	0.00%	15	19.23%	
575	Kizhakkambalam GP	45	27	18	40.00%	15	30	0	0	0.00%		0.00%	
576	Kannamangalam GP	70	28	28	40.00%	0	70		0		0	0.00%	36 Project to be revised
577	Kumarampoothoor GP	67	26	26	38.81%	40	27	0	0	0.00%	2	7.41%	
578	Enmakaje GP	102	38	38	37.25%	2	100	0		0.00%		0.00%	
579	Maruthonkara GP	47	17	17	36.17%	47	0	0	15	31.91%	0		A.E. Addl Charge
580	Aranmula GP	96	34	34	35.42%								
581	Vilayoor GP	73	26	25	34.25%	16	57			0.00%		0.00%	
582	Kodom Belur GP	100	46	34	34.00%	100				0.00%			Call for Tender on TS obtaint New project
583	Mezhuvveli GP	46	15	15	32.61%	43	3		13	30.23%		0.00%	
584	Delampady GP	60	12	19	31.67%		0	0	43				4-nos feasibility,15 nos social map, 1 no- purchase
585	Manjeswaram GP	98	33	31	31.63%	2	96	0		0.00%		0.00%	
586	Chakkupallam GP	51	18	16	31.37%	2	49	0	0	0.00%	10	20.41%	
587	Erattayar GP	60	37	17	28.33%	8	52	0	0	0.00%	2	3.85%	
588	Panamaram GP	133	46	37	27.82%	61	72	0	0	0.00%	0	0.00%	
589	Sholayoor GP	45	10	12	26.67%	14	31	0	0	0.00%	0	0.00%	
590	Parappur GP	97	25	25	25.77%	14	83		4	28.57%	12	14.46%	62 Project to be revised
591	Chittar GP	57	17	14	24.56%	33	24			0.00%		0.00%	
592	Mangalpady GP	163	40	38	23.31%	116	5	0		0.00%		0.00%	
593	Sreekrishnapuram GP	118	105	93	22.88%	118	0	0	57	48.31%	0		
594	Mogral Puthur GP	69	7	7	10.14%	69	0	0	0	0.00%	27		
595	Badiyadka GP	138	18	13	9.42%	5	133	0	0	0.00%	0	0.00%	
596	Okkal GP	25	1	1	4.00%	7	18			0.00%		0.00%	